

Act ID	Description	Orig Dur	Early Start	Early Finish	Total Float	2004					2005					2006					2007						
						J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F		
Pre Construction																											
1000	Contact A.L. Facilities for j.v./ tie-up	20d	21JUN04	A	30JUL04	13d																					
1040	Prepare preliminary Plans, Elevations	40d	22JUN04	A	18AUG04	0																					
1050	Discuss project with land owners in India	20d	12JUL04		06AUG04	58d																					
1110	Form Company - India & US	40d	12JUL04		03SEP04	28d																					
1030	Prepare Preliminary Project Report	20d	22JUL04		18AUG04	20d																					
1010	Joint Venture Negotiations	40d	02AUG04		24SEP04	13d																					
1120	Review Land	5d	09AUG04		13AUG04	58d																					
1060	Prepare Cost Estimates from Plans	20d	19AUG04		15SEP04	0																					
1280	Commence Marketing for Building	30d	19AUG04		29SEP04	55d																					
1080	Look for Preliminary Financer	15d	16SEP04		06OCT04	5d																					
1070	Generate Financial Report	20d	16SEP04		13OCT04	0																					
1090	Locate and Finalize Consultant for India	20d	16SEP04		13OCT04	580d																					
1100	Review Project Report - Finalize	10d	14OCT04		27OCT04	15d																					
1082	Locate & Finalize Financer	25d	14OCT04		17NOV04	0																					
1290	Place ad to take bookings	5d	18NOV04		24NOV04	20d																					
1130	Preliminary Financing Commitment	15d	18NOV04		08DEC04	0																					
1300	Booking of Units	160d	25NOV04		07JUL05	20d																					
1270	Finalize Initial Financing	10d	09DEC04		22DEC04	60d																					
1140	Prepare Construction Documents	70d	09DEC04		16MAR05	0																					
1150	Permitting	80d	17MAR05		07JUL05	0																					
1160	Bidding	20d	08JUL05		04AUG05	0																					
1170	Award of Contracts	10d	05AUG05		18AUG05	0																					
Construction																											
1180	Ground Breaking	0	19AUG05			0																					
1190	Foundations	60d	19AUG05		10NOV05	0																					
1200	Slab on Grades	60d	11NOV05		02FEB06	0																					
1210	Superstructure	140d	03FEB06		18AUG06	0																					
1220	Building Watertight	0			18AUG06	40d																					
1250	Sitework	90d	21AUG06		22DEC06	10d																					
1240	Interior Work	100d	21AUG06		09JAN07	0																					
1230	Finishes	60d	16OCT06		09JAN07	0																					
1260	Construction Complete	0			09JAN07	0																					

Start date30JUN04

Finish date09JAN07

Data date11JUL04

Run date11JUL04

Page number1A

© Primavera Systems, Inc.

Radiance Senior Retreat

Preliminary Project Schedule

Early bar

Progress bar

Critical bar

Summary bar

Start milestone point

Finish milestone point

All durations in working days

5 wokring days in a week.